



# Danish Decommissioning

# Risø National Laboratory

- Was established in 1956-58  
(officially opened June 5 1958)
  - ❑ With a view to paving the way for the introduction of nuclear power in Denmark
- Research areas in the first 20-25 years:
  - ❑ Reactor physics, reactor technology, physics, chemistry, health physics, electronics, metallurgy

4 October 2010



DANISH DECOMMISSIONING

# Risø National Laboratory

- In 1976 the scope of RNL's work was broadened to include research in other energy sources than nuclear, e.g. wind and oil/gas
- In 1985 the Danish Parliament decided that nuclear power should not be introduced in Denmark
- The nuclear related research at RNL consequently was reduced

4 October 2010



DANISH DECOMMISSIONING

# Risø National Laboratory

- In 2007 RNL became part of the Technical University of Denmark
- Significant research areas today:
  - Fuel cells (SOFC)
  - Medical applications of radionuclides and related techniques
  - Energy systems
  - Biomass and wind energy

4 October 2010



DANISH DECOMMISSIONING

# Danish Decommissioning

4 October 2010



DANISH DECOMMISSIONING

# DD's main tasks are to

- decommission the nuclear facilities at Risø National Laboratory to the stage of "greenfield"
- receive, treat and store radioactive waste from Danish users of radioactive materials (e.g. hospitals and laboratories)

4 October 2010



DANISH DECOMMISSIONING




# DD's formal set up

- Danish Decommissioning was established in 2003 as a separate institution under The Ministry of Science, Technology and Innovation.
- The time frame for the decommissioning is 11-20 years from 2003.
- Estimated total cost of app. 1 billion DKK (~180 M USD).

4 October 2010



DANISH DECOMMISSIONING





# The 6 facilities to be decommissioned

- Reactor DR 1
- Reactor DR 2
- Reactor DR 3
- A Hot Cell facility
- A small fuel fabrication facility (“The Technology Hall”)
- The Waste Management Plant

4 October 2010



DANISH DECOMMISSIONING

# Schedule

Facilities	2003	2004	2005	2006	2007	2008	2009	2010	2011	2012	2013	2014	2015	2016	2017	2018
DR 1	■	■	■													
DR 2		■	■	■	■	■	■	■	■							
DR 3		■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
Hot Cell				■	■	■	■	■	■	■	■					
Fuel Fabrication										■	■	■	■			
Waste storage											■	■	■	■		
Waste Management Plant													■	■	■	■

The broken line for DR 3 indicates the dismantling of peripheral systems.

■ Planning ■ Execution




DANSK DEKOMMISSIONERING

4 October 2010



DANISH DEKOMMISSIONERING

# Location of DD facilities



4 October 2010



DANISH DECOMMISSIONING

# DR 1



# DR 1

- **Reactor type:** homogeneous, light-water cooled and moderated.
- **Max. output:** 2 kW.
- **In service** 1957-2001.
- **Primary activity:** education (reactor experiments, reactor physics experiments and neutron radiography).

4 October 2010



DANISH DECOMMISSIONING



# Decommissioning of DR 1

- DR 1 was decommissioned in 2004-2005.
- The reactor building and surrounding areas were released for unrestricted use in January 2006.
- The building is now being used by Risø National Laboratory for other purposes

4 October 2010



DANISH DECOMMISSIONING



**DR 2**



**DANISH DECOMMISSIONING**





DR 2



DANISH DECOMMISSIONING

# DR 2

- **Reactor type:** Light-water cooled and moderated open tank type.
- **Max. output:** 5 MW.
- **In service:** 1958-1975 (subsequently brought to state of "safe enclosure").
- **Primary activity:** Physics research and production of isotopes.

4 October 2010



DANISH DECOMMISSIONING

# Decommissioning of DR 2

- April 2006: funding granted.
- May-December 2006: removal of irradiation facilities and beam tubes.
- January–March 2007: removal of thermal column and grid plate.
- April-December 2007: demolition of concrete reactor block.
- 2008: clearance measurements.

4 October 2010



DANISH DECOMMISSIONING


# Removal of irradiation tubes





# Removal of beam tubes






Thermal column

Grid plate



# A view into the – almost – empty tank



Nose of the thermal column

Grid plate






# Thermal column with graphite (2 tons, ~200 stringers)



# Graphite stringers removed by use of vacuum lifting device



# Thermal column, sketch for cutting off the lead nose



# Plasma cutting of the lead nose







# Lead nose removed to container by crane



# Plasma cutting of the grid plate



# Demolition



4 October 2010



DANISH DECOMMISSIONING





# Start of demolition of the “chimney”



DANISH DECOMMISSIONING



**Demolishing  
by means of  
a Brokk  
demolition  
robot with  
local dust  
exhaustion**




**DANISH DECOMMISSIONING**



# Lower part, steel face plates being removed





# Radioactive parts exposed



DANISH DECOMMISSIONING





**Almost  
done**



# End of story – January 2008



4 October 2010



DANISH DECOMMISSIONING





**DR 3**



**DANISH DECOMMISSIONING**



# DR 3

- **Reactor type:** Heavy water cooled and moderated materials test reactor (Pluto-type).
- **Max. output:** 10-12 MW.
- **In service:** 1960-2000.
- **Primary applications:** Physics experiments, production of isotopes and silicon transmutation doting.



# Decommissioning of DR 3


- Characterization of DR 3 2005-2006.
- Characterization of storage facilities 2006-2007
- Dismantling of secondary systems sporadically until 2012.
- Decommissioning of DR 3-block and auxiliary buildings 2012-2016.

4 October 2010



DANISH DECOMMISSIONING

# The Hot Cell facility



# Hot Cells

- Used for investigating irradiated reactor fuel and for packaging of radioactive sources.
- Partly decommissioned in 1990-1993. A row of six concrete cells remains in a building with other activities.
- To be fully decommissioned in 2008-2012.

4 October 2010



DANISH DECOMMISSIONING

# Some challenges

- Contamination with  $\alpha$ - activity
- Limited space for decommissioning operations
- Access difficult
- Initial decontamination to be carried out remote controlled
- Risø-laboratories, offices and staff on all sides of DD's working area

4 October 2010



DANISH DECOMMISSIONING




# DD's work areas – ground floor




4 OCTOBER 2010

# Horizontal cross section of the row of concrete cells



4 October 2010

# Vertical cross section of a cell



4 October 2010



DANISH DECOMMISSIONING

# Plan for the Hot Cell project

- 2011: Preliminary decontamination by remotely controlled grit blasting, entering the blasting equipment through Ø260 mm penetrations from the cell front
- 2011: Entry into the cells
- 2011-12: Finishing the decontamination of the cells by manual means
- 2012: Clearance measurements
- 2012: Removal of temporary airlock
- 2012: Return of the building to Risø National Laboratory

4 October 2010



DANISH DECOMMISSIONING



# Waste Management Plant



4 October 2010



# Waste Management Plant

- Treatment and storage of low and intermediate level radioactive waste.
- Handling and storage of radioactive waste from Danish users of radioisotopes (e.g. hospitals and laboratories).

4 October 2010



DANISH DECOMMISSIONING

# Waste volumes

- Existing waste:  $\sim 3,000 \text{ m}^3$ .
- Remains from experiments with uranium extractions:  $\sim 1,000 \text{ m}^3$ .
- Estimated decommissioning waste:  $\sim 3,000 \text{ m}^3$ .
- Waste from external sources:  $\sim 6-8 \text{ m}^3$  annually.



4 October 2010



DANISH DECOMMISSIONING





[www.dekom.dk](http://www.dekom.dk)