

National Presentation - SERBIA

DECOMMISSIONING OF THE RA RESEARCH REACTOR

Vladan Ljubenov, Nebojsa Dasic



VINČA Institute of Nuclear Sciences
Centre for Nuclear Research and Technologies NTI


R2D2P meeting, Manila, Philippines, 16-20 October 2006


1



R2D2P meeting, Manila, Philippines, 16-20 October 2006

2






Vinča Institute in 2006

- 750 employees
- 400 researches
- 15 Research Departments
- 4 Centres
- Import-Export Department
- Joint Services Unit

R2D2P meeting, Manila, Philippines, 16-20 October 2006

5



Radioisotope production

RB reactor

RA reactor

TESLA accelerator

R2D2P meeting, Manila, Philippines, 16-20 October 2006

6

VINČA INSTITUTE NUCLEAR DECOMMISSIONING PROGRAM

Governmental decisions (July 2002 & February 2004)

Three Projects:

- Spent Fuel Transport
- Decommissioning of RA Reactor
- Radioactive Waste Management at the Vinča site

Activities (Project no. 4):

- Nuclear and Radiation Safety
- Radiation Protection & Environmental Monitoring
- Administration Support

R2D2P meeting, Manila, Philippines, 16-20 October 2006

7

VIND Program Goals

- BASIC: to improve nuclear and radiation safety
 - Removal of highly irradiated, partially leaking - spent nuclear fuel from the RA reactor facility
 - Removal of all radioactive and contaminated materials and structures from the RA reactor facility
 - Construction of a storage and waste processing facility for the proper and safe storage and management of LL and ML radioactive waste (RAW) at the Vinča site

R2D2P meeting, Manila, Philippines, 16-20 October 2006

8



RA reactor:

- owner – state, operator – Institute, regulator - RCNS
- heavy water - moderator and primary coolant
- tank type, graphite reflector
- 6.5 MW thermal power
- 1959 start of operation
- 1984 temporary shut down, license terminated, never restarted
- 2002 final shut down, to be decommissioned

R2D2P meeting, Manila, Philippines, 16-20 October 2006

9

- SNF and WM projects – additional slides available in separate presentations

RA Reactor Decommissioning Project

Objective:

to implement safe, timely and cost-effective decommissioning up to unrestricted use of reactor building

R2D2P meeting, Manila, Philippines, 16-20 October 2006

10

- Multiple facility site - RB, TESLA, radioisotope production
- No DP during design, construction, operation and extended shutdown
- Monitoring, surveillance and safeguarding on site
- No ideas, needs or requirements for the future use of the site
- Spent fuel still on site
- Existing waste storage facilities no adequate, no disposal
- Part of reactor building can be used for temporary storage of waste packages
- Decommissioning funds not fully available
- Improvement of the national decommissioning legislation is needed

R2D2P meeting, Manila, Philippines, 16-20 October 2006

11

Project goals:

Short term goals (before removal of the SNF):

- to prepare Decommissioning Plan for the RA reactor
- to complete radiological characterization in order to obtain all data needed for finaliation of the dismantling procedures
- to remove from the building all the materials and equipment not needed during dismantling
- to perform regular maintenance of all systems needed in operation for safe and successful work

R2D2P meeting, Manila, Philippines, 16-20 October 2006

12

Project goals:

Long term goals (after removal of SNF):

- to perform decommissioning according to selected immediate dismantling strategy
- in that way to remove from the building all reactor structures, systems and components, all radioactive and hazard materials generated during the facility lifetime up to unrestricted use of the building
- to perform all the operations according to national regulations and international recommendations in a safe (workers, public, environment) and cost effective manner
- to document all the activities according to regulatory and QMS requirements
- to obtain know-how in decommissioning which can be offered at market (Eastern Europe and developing countries)

R2D2P meeting, Manila, Philippines, 16-20 October 2006

13


Expected outputs:

- Approved decommissioning plan
- Unrestricted use of the reactor building
- Safely stored radioactive waste material
- Further use of some components and materials from the reactor facility
- Know-how in planning, organization and implementation of decontamination, dismantling and other decommissioning activities

R2D2P meeting, Manila, Philippines, 16-20 October 2006

14

Project duration:



R2D2P meeting, Manila, Philippines, 16-20 October 2006

15

Main Project Activities

- Radiological characterisation of the site
- Preparation of the decommissioning plan
- Removal of existing wastes from the operational phase
- Dismantling and demolition of the reactor components, systems and structures
- Decontamination of the surfaces and materials for reuse
- Final radiological site survey
- Preparing final project documentation and obtaining the approval for unrestricted use of the reactor building

R2D2P meeting, Manila, Philippines, 16-20 October 2006

16

Continuous Activities

- Surveillance and maintenance
- Decontamination
- Radiation protection
- Waste segregation and packaging
- Equipment purchase
- Quality assurance
- Record keeping
- Training
- Preparing procedures
- Preparing documents

R2D2P meeting, Manila, Philippines, 16-20 October 2006

17

Project Approach, Support And Funding

- Program and team – established in Vinča Institute
 - To keep available staff with knowledge about the facility
 - To change the management of the facility – new organization Center NTI
 - To restructure the organization around three main tasks
 - Surveillance and maintenance
 - Spent fuel removal
 - Decommissioning
- To use existing services in the Institute
 - (RP&HP, WM, medical protection, fire protection, safeguards, export-import)

R2D2P meeting, Manila, Philippines, 16-20 October 2006

18

Project Approach, Support And Funding

- Almost all dismantling activities will be performed inside the reactor building using mainly mechanical cutting and decontamination
- Ventilation will ensure underpressure in the reactor building
- Releases and effluents will be filtered and monitored
- Release and clearance criteria prescribed in the national regulations
- Government funding – regular since October 2004
- Donations from foreign institutions - expected
- Expert support from the IAEA - exists
- Equipment through the IAEA TCP - exists
- Close co-operation with experts and relevant companies from nuclear developed countries
- Experiences from other projects

R2D2P meeting, Manila, Philippines, 16-20 October 2006

19

IAEA TCP PROJECT SCG/4/004

“Decommissioning of the RA Research Reactor in Vinča Institute” (2003-2007, to be extended until 2012)

contracts for services, contracts for the equipment purchase,
expert missions, trainings and fellowships

- **Planning, MS Project training, CE, Characterization**
- **Sampling equipment (cutting and drilling tools)**
- **Survey instrumentation**
- **Portable HEPA ventilation system**
- **Vacuum blaster, vacuum cleaner**
- **ASTRA, HWRR, GTRR, SAPHIR, DIORIT**
- **Participation in the IAEA technical meetings (DeSa Project)**

R2D2P meeting, Manila, Philippines, 16-20 October 2006

20

Activities in 2003

- Assembly the necessary records at a central location
- Design of the documentation data base
- Review reactor documentation, labeling and recording
- Entering the data in the data base
- Identification of the decommissioning team
- Defining the roles and responsibilities
- Preparation of the outline of the decommissioning plan
- Comparison of the documentation with existing facility layout
- Evaluation of the strategy options
- Selection of a decommissioning strategy - ID
- Development of the Characterization Plan for the facility
- Preparation of basic chapters of the decommissioning plan

R2D2P meeting, Manila, Philippines, 16-20 October 2006

21

Decommissioning Strategy

Three main options analyzed:

- Immediate Dismantling – selected as optimal
- Deferred Dismantling (or Safe Enclosure)
- Entombment - opposite to the strategic ideas of the Vinča management and Serbian Government

R2D2P meeting, Manila, Philippines, 16-20 October 2006

22

Strategy Selection

Based on:

- Governmental policy, laws and regulations – not adequate
- Safety assessment of the hazards
- Availability of waste management systems – WM project
- Availability of funding - partial
- Physical status of the facility and residual activity
- Availability of experienced staff - ageing
- Plans for the future use of facility or site – do not exist
- Social and economic impact
- Availability of the technologies needed
- Public opinion and involvement

R2D2P meeting, Manila, Philippines, 16-20 October 2006

23



3 500 documents in data base

R2D2P meeting, Manila, Philippines, 16-20 October 2006

24

Documentation Review

RA REACTOR DOCUMENTATION REVIEW

Identification number: RA-B-01-P3-5

Title: Control and Protection System of RA reactor

Key words: Control system, Protection system

Comment: 1 copy in Russian.

Year of publishing: 1987

Place of publishing: SSSR

Pages: 79

Publisher:

Author(s): Unknown

Contact person: Cupač Stevo

Location: RA Library

Document type: Technical description

Enter document identification number: RA-B-01-P3-5 Find

Record: 1237 of 2345

R2D2P meeting, Manila, Philippines, 16-20 October 2006

25

Activities in 2004/2005

- Basics of the record management system
- Establishing the document control system
- Preparation of Transition Plan for the RA reactor
- Preparation of Characterization Data Base
- Comparison of the documentation with the existing facility layout
- Planning
 - Safety Assessment
 - Environmental Impact Assessment
- General cleanout, removal of clean items
- Preparation of the area for temporary storage of RW inside the building

Activities in 2004/2005

- Start of radiological characterization
 - Review of the historical data
 - Development of the calculation procedures and models
 - Drawings of the reactor rooms
 - Preparation of sampling and measurement procedures
- Preparation and establishment of the national program
- Internal training
 - Radiation protection
 - Industrial safety and first aid
 - Characterization survey

R2D2P meeting, Manila, Philippines, 16-20 October 2006

27

The screenshot displays two overlapping windows from a software application. The top window, titled 'Status', contains a section for 'STATUS AND RENTAL HISTORY'. It features two dropdown menus: 'Choose document:' and 'Choose employee:'. The 'Choose employee:' dropdown is currently set to 'Anisic Dragoljub'. To the right of these dropdowns are buttons labeled 'history' and 'Availability' for the document selection, and 'history' and 'Current' for the employee selection. A note below the dropdowns reads: 'Note: For search results to be accurate, you have to activate first!'. The bottom window, titled 'Employee's History', shows a table with the following data:

Document identification number	Rental date	Return date
RA-E-02-P3-00	28-Jan-04	02-Feb-04
RA-E-01-P2-1	02-Mar-04	02-Mar-04

At the bottom of the 'Employee's History' window, it indicates 'Record: 1 of 2 (Filtered)'. A blue arrow points from the 'Current' button in the 'Status' window to the table in the 'Employee's History' window.

R2D2P meeting, Manila, Philippines, 16-20 October 2006

28

Activities in progress

1. Preparation of the Decommissioning Plan and supporting documents
2. Radiological characterization
3. Removal of materials and equipment from the building
4. Maintenance of the reactor systems and building

Other projects

- improvement of the RAW storage and WM treatment facilities on site
- Preparatory activities for SNF repackaging and transport to Russia

R2D2P meeting, Manila, Philippines, 16-20 October 2006

29

Planning

Three levels of documents:

- National legislative/regulations (Law on RP&NS)
- VINCA Institute regulations/plans (RP, EP, QA, PSS, WMS)
- Facility documents/regulations/plans (SAR 1986, Operation rules and regulations 1989)

- Existing regulatory framework not appropriate, new law, Agency
- Decommissioning Plan to follow all the requirements of national legislative, in accordance with IAEA SRS 45
- VIND Safety Case approach

R2D2P meeting, Manila, Philippines, 16-20 October 2006

30

Decommissioning Plan: 15 chapters

- Introduction
- Facility Description
- Project Management
- Decommissioning Strategy
- Decommissioning Activities
- Surveillance and Maintenance
- Safety Assessment
- Environmental Impact Assessment
- Waste Management
- Health and Safety Plan
- Cost Estimate and Funding Mechanisms
- Quality Assurance Program
- Emergency Planning
- Physical Security and Safeguards
- Final Radiological Survey

R2D2P meeting, Manila, Philippines, 16-20 October 2006

31

Preparing the documents

- Strategy Options Study
- Radiological Characterization Plan
- Transition Plan
- Characterization Report – first phase
- Number of analyses and studies performed to support preparation of some documents
- Other supporting activities during the transition period:
 - Collecting, review and organization of the documentation and records
 - Comparison of the documentation with the existing facility layout
 - Development of the software tools for the efficient data organization, archiving, search and for the generation of the reports

R2D2P meeting, Manila, Philippines, 16-20 October 2006

32



The International Nuclear Information System

INIS
35th Anniversary
1970-2005

The World's Leading Source of Nuclear Information Since 1970

www.iaea.org/inis

850 documents already in INIS data base



R2D2P meeting, Manila, Philippines, 16-20 October 2006

33

Radiological Characterization

- Review of the operational history and the records about events with the radiological consequences, comparison with new results of the burnup analyses and measurements
- Development of the computing and simulation models, numerical determination of the neutron induced activity in the active zone and surrounding structures (3D models, MNCP-ORIGIN and KENO-ORIGEN calculation procedures, original approach for zones around the core – coupling neutron flux and adjoint flux)
- Preparation and implementation of the Sampling and Measurement Plan
 - In situ measurements
 - Laboratory measurements of the samples
 - smears, scrapings, bulk samples, liquid samples, environmental samples
- Analyses of the results and the preparation of the Characterization Report

R2D2P meeting, Manila, Philippines, 16-20 October 2006

34



R2D2P meeting, Manila, Philippines, 16-20 October 2006

35

Fuel burnup measurements



R2D2P meeting, Manila, Philippines, 16-20 October 2006

36

Floor 035

R2D2P meeting, Manila, Philippines, 16-20 October 2006

37

Measurement Input Form

Measurement label: 037S5D6 MID: 2

Date: 25-Mar-04

Team: Fourth Team

Room number: 037

Value	Unit	Error
35.45	imp/s	0

Sample type: Direct measurement

Measurement type: Gamma survey

Used instrument: E-600 Multipurpose Survey Mt

Comment:

Record: 1 of 2


R2D2P meeting, Manila, Philippines, 16-20 October 2006

38



R2D2P meeting, Manila, Philippines, 16-20 October 2006

39



R2D2P meeting, Manila, Philippines, 16-20 October 2006

40



R2D2P meeting, Manila, Philippines, 16-20 October 2006

41

Survey Progress

- Reactor building
 - Underground rooms (reactor external systems)
 - Ground level (without reactor and SNF rooms)
 - First floor
 - Attic
- Surrounding area
- Ventilation centre

R2D2P meeting, Manila, Philippines, 16-20 October 2006

42

Equipment and waste removal

- Goal: to clean the working area and to reduce radiation, industrial and other risks
- Special attention to the radioactive materials, chemical hazards, flammable materials, liquids
- Inventory of the equipment and materials for the removal
- Preparation of the areas for the temporary storage
- Radiological characterization – separation of the clean and contaminated items
- Clean – recycling, reuse, conventional waste
- Contaminated – decontamination or radioactive waste
- Activated – cutting, dismantling, RAW

R2D2P meeting, Manila, Philippines, 16-20 October 2006

43




R2D2P meeting, Manila, Philippines, 16-20 October 2006

44



R2D2P meeting, Manila, Philippines, 16-20 October 2006

45



R2D2P meeting, Manila, Philippines, 16-20 October 2006

46





R2D2P meeting, Manila, Philippines, 16-20 October 2006



47



R2D2P meeting, Manila, Philippines, 16-20 October 2006

48









R2D2P meeting, Manila, Philippines, 16-20 October 2006

53



R2D2P meeting, Manila, Philippines, 16-20 October 2006

54





R2D2P meeting, Manila, Philippines, 16-20 October 2006

57

Reactor maintenance


Mechanical, electrical, instrumentation sections

- SNF pools
- Safeguards inspections
- Ventilation
- Ducting, filtration, monitoring
- Stationery radiation monitoring
- Heating system
- Water supply
- Power supply
- Transport devices
- Canalization, liquid waste pumps
- Fire protection

R2D2P meeting, Manila, Philippines, 16-20 October 2006

58


Training



R2D2P meeting, Manila, Philippines, 16-20 October 2006

59

International Colaboration



R2D2P meeting, Manila, Philippines, 16-20 October 2006


60

First dismantling operation

- Removal of the carbon-steel construction from the SNF pool – end of October 2006
- Two stage operation
 - Underwater contact arc cutting of contaminated structure, remote controlled
 - Plasma arc cutting in air bellow protective tent for waste size reduction
- Portable ventilation units with HEPA filters
- Full respiratory protection
- Continuous air sampling
- RCNS approval needed
- SAR prepared, 17 procedures (11 operation, 3 WM, 2 RP, 1 fire protection)
- Russian equipment for cutting mounted and tested, training completed
- Ventilation upgrade, additional shielding for dry pool, new exit contamination monitor
- Institute RP manual and EP updated
- New WMS and WAC approved by VNRSC


R2D2P meeting, Manila, Philippines, 16-20 October 2006

61



R2D2P meeting, Manila, Philippines, 16-20 October 2006

62




R2D2P meeting, Manila, Philippines, 16-20 October 2006

63



R2D2P meeting, Manila, Philippines, 16-20 October 2006

64



R2D2P meeting, Manila, Philippines, 16-20 October 2006

65

Conclusions

- Goal – unrestricted use of the building
- Strategy – immediate dismantling
- SNF and some aspects of the WM covered by other VIND projects
- DP based on IAEA guidance, RA SAR good basis, lack of some upper level documents
- SNF, DP and CHAR in progress
- IAEA support, international collaboration

R2D2P meeting, Manila, Philippines, 16-20 October 2006

66

Thank you for your attention

**NUCLEAR TECHNOLOGY &
RADIATION PROTECTION**

International scientific journal

Founders:

Yugoslav Nuclear Society

Serbian Radiation Protection Society

Open access journal

<http://ntrp.vin.bg.ac.yu>

R2D2P meeting, Manila, Philippines, 16-20 October 2006

67